

Pre-Inspection Wood Post MSKT Retrofit Checklist

State:		Date:	
		Location:	
	* The existing wood post SKT system is in accordance with the contract plans. The rail height is 31" ±1" measured at the edge of finished grade. (Reference the <i>TxDOT MBGF Transition and End Treatment Identification Guide</i> for additional guidance on measuring the rail height.)		
	Rail splices are mid-span betwee	en posts after post #3.	
	All rails are lapped in the proper	direction of traffic flow.	
	All posts are spaced at 6'-3" cent	ers.	
	*	-8 show no visible damage and the top 3½" hole is located Note the 31" Type I SKT is the only one that can be retrofitted.	
	The blockouts at posts 3-8 are 8"	deep and show no visible damage.	
	There is no radius rail within the	50'-0" terminal length.	
	Acceptable slot configurations as	and is the correct SKT panel. Panel will have ½" x 4" slots. re either 3 slots in the valley of the rail or having an additional d 5 on lower corrugation) for a total of 13 slots.	
	The second rail is 9'-4 ½" long to	establish the mid-span splices between posts 4 and 5.	
	All W-Beam rails and associated	hardware are in good condition with no visible damage.	
	No more than a 25:1 flare rate (2	2-ft offset over 50-ft length) exists within the terminal.	
	The anchor cable with swaged fi	ttings and 1" dia. threaded studs show no signs of visible damage	
	The 8" x 8" bearing plate used to	anchor the cable at post #1 shows no signs of visible damage.	
	The cable anchor bracket and ½"	' shoulder bolts show no signs of visible damage.	
	1 0	round strut, foundation tubes, and BCT posts at locations 1 & 2 and replaced with MSKT upper/lower posts 1 and 2 and a new	
	The grading is in accordance wit	h State DOT standards.	
		n is complete and in place, the completed MSKT shall be checked is in accordance with State DOT standards, specs, and guidelines	
	If the existing rail is not at the heightfore proceeding with the installa	ght of 31"(\pm 1") contact the project Engineer for guidance ation.	
A	dditional notes:		
Ins	spection performed by:		